

**BEFORE THE STATE CORPORATION COMMISSION  
OF THE STATE OF KANSAS**

---

**DIRECT TESTIMONY  
OF  
GREG A. GREENWOOD  
WESTAR ENERGY**

---

**DOCKET NO. 08-WSEE-1041-RTS**

---

**I. INTRODUCTION**

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14

**Q. PLEASE STATE YOUR NAME AND BUSINESS ADDRESS.**

A. Greg A. Greenwood, 818 South Kansas Avenue, Topeka, Kansas  
66612.

**Q. BY WHOM AND IN WHAT CAPACITY ARE YOU EMPLOYED?**

A. Westar Energy, Inc., as Vice President, Generation Construction.

**Q. PLEASE DESCRIBE YOUR EDUCATIONAL BACKGROUND  
AND BUSINESS EXPERIENCE.**

A. In 1988, I graduated magna cum laude with a Bachelor of Business  
Administration degree in Accounting from Washburn University. I  
am also a certified public accountant, with five years of public  
accounting experience prior to my joining Westar. I joined Westar  
in April 1993 as a staff accountant in the corporate tax department.  
In September 1995, I joined the finance department as a financial

1 analyst. I have held a variety of positions of increasing  
2 responsibility within the finance organization since that time,  
3 focusing primarily on financial forecasting and financial analysis, as  
4 well as raising funds for Westar in the capital markets. I was  
5 Treasurer of Westar from February 2003 through August 2006  
6 before being named Vice President, Generation Construction in  
7 August 2006.

8 **Q. WHAT IS THE PURPOSE OF YOUR TESTIMONY?**

9 A. I will:

- 10 1. Update the Commission on construction progress on our 295  
11 MWs of wind energy addressed in the wind energy  
12 predetermination case (Docket No. 08-WSEE-309-PRE),
- 13 2. Update the Commission on construction progress at  
14 Emporia Energy Center addressed in the Emporia Energy  
15 Center predetermination case (Docket No. 07-WSEE-616-  
16 PRE), and
- 17 3. Update the Commission on the progress of installing the new  
18 scrubber (FGD) system at Jeffrey Energy Center addressed  
19 in previous periodic notices pursuant to the terms of the  
20 Environmental Cost Recovery Rider (ECRR) authorized by  
21 the Commission in 2005 (Docket No. 05-WSEE-981-RTS).

22 **II. WIND ENERGY**

23 **Q. ON DECEMBER 27, 2007, THE COMMISSION ISSUED AN**  
24 **ORDER IN THE WIND PREDETERMINATION DOCKET**

1                   **(DOCKET NO. 08-WSEE-309-PRE) RELATED TO WESTAR'S**  
2                   **PLAN TO CONSTRUCT OR PURCHASE POWER ASSOCIATED**  
3                   **WITH 295 MW OF WIND GENERATION. WHAT ARE THE**  
4                   **MAJOR ASPECTS OF THE ORDER RELEVANT TO YOUR**  
5                   **TESTIMONY?**

6           A.     The Commission ruled that:

- 7                   1.     Westar's proposal to own 149 MW of wind generation and to  
8                             enter into power purchase agreements (PPAs) to purchase  
9                             146 MW of wind generation is prudent (Order at page 42).
- 10                  2.     The 295 MW of wind generation is considered used and  
11                             useful (Order at page 42).
- 12                  3.     To the extent capital is invested in the portion that Westar  
13                             will own, \$282 million will be included in rate base. Any  
14                             amounts in excess of this will be subject to customary  
15                             prudence review (Order at page 42).
- 16                  4.     Westar was allowed to include in rates all of its investment  
17                             and associated costs related to the wind projects that are in  
18                             commercial operation at least 120 days before the deadline  
19                             for the Commission's order in this rate review and, for wind  
20                             generation not yet having reached commercial operation  
21                             (i.e., still under construction), Westar is allowed to include in  
22                             rate base construction work in progress (CWIP) through the

1 date at least 120 days before the deadline for the  
2 Commission's order in this docket (Order at page 43).

3 5. The Commission declined to approve an incentive rate of  
4 return on Westar's investment in renewable energy as  
5 allowed by K.S.A. 66-117(e) at the time of the order.  
6 However, the Commission stated that Westar may in the  
7 future request an incentive rate of return on its wind  
8 investment and that the Commission has the authority to  
9 grant such an additional return (Order at page 43).

10 **Q. WHAT IS THE CURRENT SCHEDULE FOR COMPLETION OF**  
11 **THE THREE WIND PROJECTS?**

12 A. All projects continue to be on their tight original schedules for  
13 completion by the end of this year. Maintaining this timeline  
14 continues to be critically important for these projects as the federal  
15 Production Tax Credit (PTC) has not yet been extended by  
16 Congress and is still set to expire on December 31, 2008. The PTC  
17 reduces the cost of qualifying production facilities by a significant  
18 amount during the first 10 years of production. While we have  
19 negotiated provisions that provide every incentive for the  
20 developers to meet these tight deadlines, this does not assure that  
21 they can.

22 **Q. DO YOU STILL BELIEVE THAT THESE PROJECTS CAN BE**  
23 **COMPLETED BY YEAR-END?**

1 A. Yes. The schedule is tight, but workable so long as turbine  
2 deliveries stay on schedule and the weather is not unusually wet or  
3 windy.

4 **Q. WHAT HAS WESTAR DONE TO FURTHER MANAGE THIS**  
5 **RISK?**

6 A. We hired a project manager who is dedicated to helping the  
7 developers manage these projects and an employee with wind farm  
8 operations experience to help with construction management. (Our  
9 plans are that he will become our wind farm manager during  
10 operation.) Additionally, we have hired an outside engineering firm  
11 to assist with all phases of construction, including design review,  
12 construction management and start-up. And finally, we are among  
13 the utilities who recently have formally encouraged Congress to  
14 remove the risk of not qualifying for the PTC by extending the PTC  
15 deadline.

16 **Q. HOW DO YOUR CURRENT COST ESTIMATES FOR THE**  
17 **OWNED WIND PROJECTS COMPARE TO THE \$282 MILLION**  
18 **APPROVED IN THE PREDETERMINATION CASE?**

19 A. The current estimate for the cost of the 149 MW of owned wind  
20 projects is \$290 million, higher by about \$8 million or 2.8% from the  
21 initial estimate.

22 **Q. WHAT HAS CAUSED THE INCREASE IN COSTS RELATED TO**  
23 **THE OWNED WIND GENERATION?**

1       A.     A significant portion (55.7 million euro) of the costs related to  
2             turbines on the Central Plains Wind Farm was contractually  
3             denominated in euros rather than the U.S. dollar. It would have  
4             been presumptuous of Westar to place the order for these turbines  
5             prior to having received the Commission's order. The bid from RES  
6             America and the Commission pre-approved amount used an  
7             exchange rate of \$1.34 per euro.

8                     In 2007, the dollar continued to weaken against the euro  
9                     during the last several months of the year. During this time, Westar  
10                    was negotiating the terms of the agreement with RES America and  
11                    seeking predetermination from the KCC. The exchange rate at the  
12                    time of the final predetermination order in late December 2007 was  
13                    about \$1.48 per euro. Within 10 days of receiving the  
14                    Commission's order, we eliminated further foreign exchange risk by  
15                    hedging the exchange rate at a slightly more favorable average  
16                    exchange rate of about \$1.47 per euro. The increase in costs due  
17                    to the exchange rate was about \$7.4 million (55.7 million euros x  
18                    (\$1.47 – \$1.34 exchange rates)).

19                    We are pleased that the Commission was able to honor our  
20                    request for expedited treatment, because since that time the dollar  
21                    has further weakened against the euro. As of May 1, 2008, the  
22                    exchange rate had fallen to \$1.56 per euro. With that change in the  
23                    exchange rate, we would have suffered a \$12.3 million cost

1 increase. Stated differently, by hedging our currency risk when we  
2 did, we were able to avoid a further cost increase of \$4.9 million.

3 **Q. PLEASE DISCUSS THE COSTS INCURRED OR EXPECTED TO**  
4 **BE INCURRED RELATED TO THE 149 MW OF OWNED WIND**  
5 **PROJECTS AND THAT ARE REFLECTED IN THIS**  
6 **APPLICATION.**

7 A. We have expended \$115.9 million on owned wind projects as of  
8 March 31, 2008, and expect to have invested \$219.5 million of the  
9 total \$290 million at least 120 days before the deadline for the  
10 Commission's order. This post test-year adjustment is authorized  
11 by the wind predetermination order as discussed above and is  
12 meant to allow Staff and the intervenors sufficient time to audit  
13 those figures. The details of the adjustment to include wind  
14 generation-related CWIP in rate base will be supported by Mr.  
15 Kongs. We plan to update these adjustments for actual costs  
16 incurred through data request responses and my rebuttal  
17 testimony.

18 **III. EMPORIA ENERGY CENTER (EEC)**

19 **Q. ON JUNE 11, 2007, THE COMMISSION APPROVED A JOINT**  
20 **STIPULATION AND AGREEMENT FILED MAY 1, 2007, BY**  
21 **WESTAR, COMMISSION STAFF AND THE CITIZENS' UTILITY**  
22 **RATEPAYERS BOARD IN THE PREDETERMINATION CASE**  
23 **RELATED TO EEC (DOCKET NO. 07-WSEE-616-PRE). WHAT**

1                   **ASPECTS OF THE ORDER ARE RELEVANT TO INCLUSION OF**  
2                   **EEC IN RETAIL RATES?**

3           A.     The Commission-approved Joint Stipulation and Agreement (S&A)  
4           states:

5                   1.     The construction of EEC as proposed is prudent and will  
6                   result in the appropriate amount and type of capacity to  
7                   serve Westar’s anticipated peak needs (S&A at para 9).

8                   2.     The cost of EEC is estimated to be approximately \$318  
9                   million and the cost is reasonable and, to the extent Westar  
10                  expends up to and including such amount in the construction  
11                  of EEC, it shall be allowed for inclusion in Westar’s rate  
12                  base. If the cost of constructing EEC exceeds \$318 million,  
13                  Westar will have the opportunity to explain why the excess is  
14                  reasonable, without prejudice, and Staff and CURB may take  
15                  whatever position they choose with respect to their opinions  
16                  about any capital expenditures in excess of the \$318 million,  
17                  again, without prejudice (S&A at para 10).

18                  3.     EEC’s initial depreciation rates for various plant accounts, as  
19                  proposed by Westar are accepted. The rates are as follows:

20                                   Account 343, 344                                   3.45% annual rate

21                                   Account 341, 342, 345, 346                                   2.58% annual rate

22                   These rates remain subject to adjustment in Westar’s future  
23                   depreciation studies (S&A at para 11).



1           4.     In addition to any request to include CWIP in rate base,  
2                     Westar may make a *pro forma* adjustment to its test year to  
3                     include investment and operating costs related to Phase I of  
4                     EEC (Phase I relates to common facilities and the first five of  
5                     seven units) and no party will contest the inclusion of such  
6                     adjustments as known and measurable adjustments  
7                     provided Phase I is operational prior to the Commission's  
8                     final Order in the 2008 rate proceeding (S&A at para 13).

9           5.     Westar is allowed to use the abbreviated rate setting  
10                    process contained in K.A.R. 82-1-231(b)(3) for recovery of  
11                    Phase II of EEC (Phase II comprises units 6 & 7). If  
12                    substantial changes in law or other major events occur that  
13                    substantially decrease Westar's costs, it is agreed that these  
14                    facts could also be addressed in the same abbreviated rate  
15                    setting process (S&A at para 14).

16     **Q.     WHAT IS THE CURRENT SCHEDULE FOR COMPLETION OF**  
17     **PHASE I AND PHASE II OF EEC?**

18     A.     Consistent with our plans, Phases I and II are expected to be  
19             completed before the time of summer peak demands in 2008 and  
20             2009, respectively. We are on track for both, although we had  
21             hoped to have the Phase I units commissioned a few weeks earlier  
22             than we now expect. Nevertheless, I am pleased to report that we

1           made our first electricity on April 29 and we expect all Phase I units  
2           to be commercially operational before the end of June.

3           **Q.   HOW DO THE CURRENT COST ESTIMATES FOR EEC**  
4           **COMPARE TO THE \$318 MILLION APPROVED IN THE**  
5           **PREDETERMINATION CASE?**

6           A.   Again, I am pleased to report that the overall cost estimate for the  
7           EEC remains at \$318 million.  We currently have about \$11.1  
8           million of project contingency and escalation included in the \$318  
9           million cost estimate.  While, as is typical for such projects, we still  
10          have some cost exposure for items like labor, we remain  
11          reasonably confident that we can hold the project within the overall  
12          cost estimate, or if there were to be overruns, they would be  
13          relatively minor.

14          **Q.   PLEASE DISCUSS THE COSTS ALREADY INCURRED OR**  
15          **EXPECTED TO BE INCURRED BY NO LATER THAN 120 DAYS**  
16          **PRIOR TO THE DEADLINE FOR THE COMMISSION'S ORDER**  
17          **IN THIS CASE.**

18          A.   We have expended \$213.7 million on all phases of EEC as of  
19          March 31, 2008, and expect to incur costs totaling \$270.3 million by  
20          no later than 120 days prior to the deadline for the Commission's  
21          order, the date through which we ask the Commission to update  
22          our CWIP balance.  We currently estimate that \$199.5 million of this  
23          amount relates to Phase I of EEC and is included in plant-in-service

1 in our Application. The remaining \$70.8 million in costs relate to  
2 Phase II and are included only as adjustments to CWIP in our  
3 Application. The details of these adjustments will be supported by  
4 Mr. Kongs. We plan to update these adjustments for actual costs  
5 incurred through data request responses and rebuttal testimony in  
6 this proceeding consistent with the Commission's EEC  
7 predetermination order.

8 **Q. ARE THERE OTHER COSTS RELATED TO EEC REFLECTED IN**  
9 **YOUR APPLICATION THROUGH A PRO FORMA**  
10 **ADJUSTMENT?**

11 A. Yes. Operations and maintenance costs, including applicable  
12 depreciation, for Phase I are included as adjustments in our  
13 Application. The development of these adjustments is described  
14 and supported in the testimony of Mr. Kongs.

15 **IV. JEFFREY ENERGY CENTER FLUIDIZED GAS**  
16 **DESULFURIZATION (FGD) SCRUBBER UPGRADE**

17 **Q. HOW DOES WESTAR EXPECT TO RECOVER THE COSTS**  
18 **RELATED TO THE JEFFREY ENERGY CENTER FGD**  
19 **PROJECT?**

20 A. As with other investments required for compliance with air emission  
21 regulations, we are recovering, or intend to recover the related  
22 capital costs through the ECRR approved by the Commission in  
23 2005, and not in base rates. Nevertheless, because of the

1 importance of this project, I will take this opportunity to update the  
2 Commission on it as well.

3 **Q. HAVE ANY COSTS RELATED TO THIS PROJECT ALREADY**  
4 **BEEN INCLUDED IN RATES THROUGH THE ECRR?**

5 A. Yes. In 2006, Westar incurred capital costs of \$14.6 million related  
6 to the project. Through an ECRR notice made in March 2007, the  
7 revenue requirement associated with this level of investment was  
8 reflected in retail rates beginning June 1, 2007. In 2007, Westar  
9 made additional capital investment of \$156.7 million, for which the  
10 associated revenue requirement was included in our March 2008  
11 ECRR filing, and will be included in rates beginning June 1, 2008.

12 **Q. WHAT IS THE TOTAL EXPECTED COST OF THE PROJECT?**

13 A. The current estimated cost of the total project is \$360 million, which  
14 is consistent with the high end of the range in Westar's most recent  
15 ECRR notice provided to Staff.

16 **Q. WHAT AMOUNT OF ESCALATION AND CONTINGENCY IS**  
17 **INCLUDED IN THE CURRENT COST ESTIMATE?**

18 A. The current level of project escalation and contingency is down to  
19 \$6.6 million with all but \$1 million specifically allocated to contracts  
20 that we believe will need to be increased due to scope changes.

21 **Q. DO YOU EXPECT TO BE ABLE TO COMPLETE THE PROJECT**  
22 **AND MAINTAIN THE TOTAL COST AT \$360 MILLION?**

1       A.     Only \$1 million of unallocated contingency on a project of this size  
2             and complexity that will not be complete until May 2009 does not  
3             leave much margin. However, we have contracted for almost all of  
4             our labor and equipment needs and by June 2008 we will have  
5             completed common facilities needed to run the FGD system for all  
6             three units and have completed all the unit-specific work on the first  
7             unit. Once we commission Unit 1 we intend to re-evaluate the  
8             project cost using knowledge gained to date. My intuition is that we  
9             will see an upward adjustment, but one which is fairly modest  
10            relative to the size and complexity of the project. The ability of our  
11            contractors to continue to perform in accordance with their  
12            commitments will be central to the ultimate result.

13       **Q.     WHAT IS THE PLANNED SCHEDULE FOR COMPLETION OF**  
14             **THE FGD PROJECT?**

15       A.     The original project schedule was to have completed all of the  
16             common facilities needed to run the systems for all three JEC units  
17             by May 1, 2008, and to begin running the FGD system for Unit 1  
18             also in May. The completion of the Unit 3 and Unit 2 specific  
19             systems was scheduled for completion in fall 2008 and spring 2009,  
20             respectively.

21       **Q.     WHAT MODIFICATIONS, IF ANY, HAVE YOU HAD TO MAKE TO**  
22             **THIS SCHEDULE?**

1       A.     Due to the complexity of the schedule, inclement weather that  
2             affected our work earlier this year, the financial failure of one of our  
3             contractors and the turnover among contract laborers, we have had  
4             to modify our schedule slightly. We finished our planned Unit 1  
5             outage within about two and a half weeks of the planned outage  
6             schedule, but were unable to fully complete and test all of the new  
7             scrubber equipment so as to restart the unit while actually using the  
8             new FGD system. Following a full equipment check-out and testing  
9             in parallel with post-outage operations, we expect to begin  
10            operating the FGD system on Unit 1 in June. I am disappointed  
11            with the short delay, but certainly not surprised given a project of  
12            this size and complexity – all having to be installed at an operating  
13            plant. With the common plant complete, we have been able to  
14            maintain the original schedules for the second and third unit's FGD  
15            equipment.

16       **Q.     THANK YOU.**